Arborfield – Road Closure Phase Proposal

Bearwood Road

Phase 1 – Approximately 570m

Highlands Avenue to The Lilacs

Maintaining access to Highlands Avenue and The Lilacs during phase 1 closure. Side streets and driveways managed on site with customer liaison, half / half junction crossings and road plates.

Phase 2 – Approximately 330m

The Lilacs to the junction with Barkham Road.

To be discussed / agreed with WBC – For a short period and when the pipe is laid from the Lilacs to the roundabout, set up 2-way traffic lights on Barkham Road whilst Bearwood Road is under a closure. This will allow the pipe to be laid into and away from the roundabout in preparation for connections to the existing network before continuing with Phase 3.

Side streets and driveways managed on site with customer liaison, half / half junction crossings and road plates.

Barkham Road and Langley Common Road

Phase 3 – Approximately 420m

From the roundabout at the junction with Bearwood Road to the roundabout at the junction with Barkham Street (The Bull PH).

Side streets and driveways managed on site with customer liaison, half / half junction crossings and road plates.

Phase 4 – Approximately 300m

From the roundabout at the junction with Barkham Street (The Bull Pub) to the bridge connection point (east side).

Phase 5 – Approximately 340m

From the bridge connection point (west side) to the junction with School Road

Phase 6 – Approximately 630m

From the junction with School Road to the final connection point on Langley Common Road

Side streets and driveways managed on site with customer liaison, half / half junction crossings and road plates.